


LOCAL GOVERNMENT SUPPORT FUND
 Report of Fund Utilization and Status of Program/Project Implementation
 For the period Ended September 26, 2022

Fund Source		Type of Program/Project	Name Title of Program/Project	Specific Location	Mechanism/Mode of Implementation	Estimated Number of Beneficiaries	Received	Obligation	Disbursement	ed Period of Completion	Program/Project Status
1101254	23-Feb-22	Farm-to-Market Road	Concreting of Salahon-Bunal Farm-to-Market Road Section, Salay, Misamis Oriental	Barangay Alipuaton	Contract	864 Female - 976 Total 1,840	15,000,000.00	4,697,198.66	4,697,198.66	Dec-22	31%

Certified correct by

Local Finance Committee (LFC)


Emma C. Baluyos, CPA
 Municipal Budget Officer



Ma. Kristina Antoniette F. Acobo, CPA
 Acting Municipal Treasurer

Attested by

Roy Czar E. Lumacad, EnP
 Municipal Planning & Development Coordinator



Hon. Angelo G. Capistrano, Jr.
 Municipal Mayor