

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 2nd QUARTER, CY 2018**

MUNICIPALITY OF SALAY MISAMIS ORIENTAL  
TRUST FUND UTILIZATION

PROJECT OR PROGRAM	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>BUB 2015</b>								
Swine Production(Integrated Community Food Production)BUB 2015 NAPC	Brgy. Guinalaban	872,450.00	Sep-15		99%	867,010.00		completed
<b>BUB 2014</b>								
Hybrid Corn Production		2,000,000.00			100%	2,000,000.00		completed
Industrial, Vegetable, Fruit Crop		4,000,000.00			100%	4,000,000.00		completed
Concreting FMR	Brgy. Tinagaan	5,463,231.43			97%	5,123,443.69		Substantially Completed
<b>BUB-DSWD 2015</b>								
Rehab. Of Daycare Center		900,000.00			100%	900,000.00		Completed Project
Fish Landing	Poblacion	2,850,000.00			100%	2,850,000.00		Completed Project

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd.)  
**Engr. Benjie L. Salvana**  
Municipal Engineer

(Sgd.)  
**Engr. Ralph Ceasar B. Vallar**  
Municipal Agriculturist

(Sgd.)  
**Maria Corina R. Ventura**  
Municipal Social & Welfare Officer

(Sgd.)  
**Hon. Angelo G. Capistrano, Jr.**  
Municipal Mayor

PROJECT OR PROGRAM	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>DILG-SGLG</b>								
Construction of Flood Control Dike	Ili-ilihon	2,994,844.80			100%	2,399,707.80		Completed
<b>ADM 2017</b>								
Construction of FMR	Bunal	13,552,651.40			91%	12,327,997.38		On going Implementation
<b>BUB 2016</b>								
Construction of Access Road	Poblacion	11,517,826.53			84.00%	6,387,675.17		On going Implementation
<b>POPP</b>								
Construction of WaterSystem Level III		24,926,828.72				3,739,025.81		On going Implementation
<b>SGLG - PCF 2017</b>								
Construction of Flood Control Dike (Phase 2)	Ili-ilihon	2,000,000.00						On going Implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd.)  
**Engr. Benjie L. Salvana**  
Municipal Engineer

(Sgd.)  
**Engr. Ralph Ceasar B. Vallar**  
Municipal Agriculturist

(Sgd.)  
**Maria Corina R. Ventura**  
Municipal Social & Welfare Officer

(Sgd.)  
**Hon. Angelo G. Capistrano, Jr.**  
Municipal Mayor

PROJECT OR PROGRAM	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>LGSF-AM</b>								
Local Access Road in Brgy. Alipuaton	Sitio Salahon Brgy. Alipuaton	7,444,368.00						On procurement
<b>Council for the Welfare of Childred</b>								
Temporary Shelter for CICL and VAWC Victims	Poblacion	600,000.00						On procurement

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd.)  
**Engr. Benjie L. Salvana**  
Municipal Engineer

(Sgd.)  
**Engr. Ralph Cesar B. Vallar**  
Municipal Agriculturist

(Sgd.)  
**Maria Corina R. Ventura**  
Municipal Social & Welfare Officer

(Sgd.)  
**Hon. Angelo G. Capistrano, Jr.**  
Municipal Mayor