

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 1st QUARTER, CY 2019


1st Quarter 2019

MUNICIPALITY OF SALAY MISAMIS ORIENTAL
TRUST FUND UTILIZATION

PROJECT OR PROGRAM	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSIONS, IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
BUB 2016								
Construction of Access Road P1	Poblacion	11,519,711.78			100.00%	11,519,711.78		On going Implementation
Construction of Access Road P2	Poblacion	5,252,572.76			100.00%	4,610,003.80		On going Implementation
POPP								
Construction of Water System Level III		24,926,828.72			79.00%	17,459,872.01		On going Implementation
LGSF-AM								
Local Access Road in Brgy. Alipuaton	Sitio Salahon Brgy. Alipuaton	7,444,368.00			93%	7,051,189.44		On going Implementation
Council for the Welfare of Childred								
Temporary Shelter for CICL and VAWC Victims	Poblacion	600,000.00						On procurement

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Engr. Benjie L. Salvana
Municipal Engineer


Hon. Angelo G. Capistrano, Jr.
Municipal Mayor